

## Installation / De-Installation Check List

#### **COMPexPro RoHS**

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 1 von 11

### 1 Installation of Laser Device

For further details about routines mentioned below please review our SITE PREPARATION, USER, or SERVICE Manual. NOTE: Please write a corresponding note into the FSR or if legitimate an corresponding Non Conformance Report (NCR) for any miscellaneous against this list.

### 1.1 General Laser Information

GEPno. of the laser (CIR 261)	GEP
COMPexPro model type	<select type=""> <select gas="" type=""></select></select>
Line voltage	<select voltage=""></select>
Line frequency	<select frequency=""></select>
Resonator setup	<select setup=""></select>
Rear mirror type	<select type=""></select>
Wavelength / Gas mix	<select wavelength=""></select>
Gas mode	<select gas="" mode=""></select>

## 1.2 Takeover / Inspection

Task		OK
•	Check laser device for any mechanical damage. No visible housing damages. Open side service panel and check also inside of laser head	
•	Front beam shutter closed and secured (transportation lock screw inserted)	
•	Vacuum pump secured (transportation lock screw inserted)	
•	Check the contents of shipment against the packing list provided	
•	Gas inlet connectors/connection points are all capped	
•	Purge gas connector is capped	
•	Water inlet/outlet connectors are capped	
•	Both Coherent seals at the laser tube front and rear side are neither removed nor damaged	
•	All safety labels attached according to label plan (see User Manual)	
Ava	ilability Check of Parts:	
•	Mains cable with plug (shipped without plug, plug needs to be provided by customer)	
•	Service tool case (complete)	
•	Documentation and test protocols supplied	
•	Pre-installation checklist (Site Preparation) completed	



## Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 2 von 11

### 1.3 Installation

For details, see Service Manual.

Task	ок
Positioning and Levelling:	
<ul> <li>Laser settled down at the correct position</li> </ul>	
<ul> <li>Level the laser using a spirit level and tape measure as a reference until required beam exit height is reached. Stands can be adjusted by hand if laser head is lifted by fork lift.</li> </ul>	
<ul> <li>Remove locking screw from mechanical beam shutter</li> </ul>	
<ul> <li>Remove locking screw from vacuum pump</li> </ul>	
Air Cooling / Exhaust Line:	
<ul> <li>Connect the exhaust flange to the exhaust fan outlet, attach the exhaust hose and connect it to a suitable ventilation output</li> </ul>	
Air intakes at laser head beam exit side are not blocked	
Laser Gas Lines:	
<ul> <li>Inspect Gas bottle purity, composition, bottle age, remaining pressure in comparison with site preparation document</li> </ul>	
<ul> <li>Gas lines connected (normally performed by customer)</li> </ul>	
<ul> <li>Halogen protection cover prepared at halogen / premix line NOTE: do not fix cover before leak test is done</li> </ul>	
Set gas inlet pressure (abs.) at primary gas supply:	
Halogen /Premix	bar abs
<ul><li>Rare (Ar, Kr, Xe)</li></ul>	bar abs
Buffer (Ne)	bar abs
<ul><li>Inert (He)</li></ul>	bar abs
<ul> <li>Blanking plugs installed at not used gas connections</li> </ul>	
Purge Gas Line:	
<ul> <li>Connect purge gas line (if required)</li> </ul>	
Set purge gas inlet flow rate at external flow regulator (has to be provided by customer):	
<ul> <li>Purge (N2) (req. for 193nm and 157nm operation)</li> </ul>	I / min
<ul> <li>Purge gas distribution checked for leaks</li> </ul>	



# Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 3 von 11

Task	ок
Water Lines:	
Connect water lines (if not already performed by customer)	
<ul> <li>Verify the water facility or water chiller in comparison with site preparation document (do not use distilled or deionised water)</li> </ul>	
Turn on water supply	
No water leaks or blockages (check at max. flow)	
Mains Power Supply Line:	
<ul> <li>Facility power supply corresponds with electrical requirements of laser device model</li> </ul>	
Measure line voltages/frequency at the facility side power outlet:	
Line frequency	Hz
L – N	VAC
N – PE	VAC
Plug installed on mains power supply cable	
Control Devices / Remote Connector:	
Connect HHT with laser head using 25 pin plug at COM2	
Terminate the customer interface with the remote connector dummy plug (delivered with laser device)	





Germany

## Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 4 von 11

Task	ок			
Internal Connections:				
Open side service panel and make sure that all FOLs, cables and N2-, water-hoses at the following modules are properly connected and not damaged, loose or blocked:	FOL	Cable	Hoses/Pipes	Optics
Laser Head Compartment - Front Side				
Laser Control Board			-	-
Energy Monitor				
24VDC Distribution	-		-	-
Thyratron Supply Module			-	-
High Voltage Power Supply			-	-
Safety Module	-		-	-
Electrostatic Filter	-		-	-
Gas Circulation Fan Motor	-		-	-
Front tube window / OC	-	-	-	
<ul> <li>Pressure and Temperature Sensor (if available)</li> </ul>	-		-	-
Laser Head Compartment - Rear Side				
Laser Tube Rear Side incl. Temperature Interlock Switch	-			-
<ul> <li>Rear tube window / HR (beam dump attached)</li> </ul>	-	-	-	
Vacuum Pump	-			-
Halogen Filter	-	-		-
Water Regulation (if installed)	-			-
Valve Block	-			-
Mains supply module	-		-	-
PE connections	-		-	-

#### 1.4 Functional Test

### 1.4.1 Power ON Circuit



Task	ОК
<ul> <li>Connect mains power supply cable to the facility</li> </ul>	
Turn MAINS SWITCH ON and KEY SWITCH ON:	
<ul> <li>HVPS: air cooling fan runs (air sucked in at air intake HVPS, NOTE: only working if safety module active)</li> </ul>	
Laser Head: air cooling fans run	



## Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 5 von 11

## 1.4.2 Software Boot-Up

Task	ок
Watch the software start up / self test on HHT:	
HHT software version – CTERM	V
Laser control software version – LCS	V
HHT display information after boot-up:	
Opmode / warnings / interlocks	
<ul> <li>Tube temperature (&gt; 20°C, if reading available)</li> </ul>	°C
Tube pressure (> 1250mbar)	mbar
HHT display information after thyratron warm-up:	
Laser total counter	mio
System date	
<ul> <li>System time (set to local if necessary)</li> </ul>	:
Selected gas mix	<select gas="" mix=""></select>

## 1.4.3 Thyratron Voltages

Task	ОК
Frequency setting	<select frequency=""></select>
Cathode heater voltage U <sub>C</sub>	VAC
Reservoir heater voltage U <sub>R</sub>	VAC
Bias Voltage	VDC

### 1.4.4 Interlock Sensors Test

Task	ОК
Force the following interlocks / warnings (by disconnecting sensor, opening covers, removing plugs) and observe the corresponding opmode message on the HHT display:	
Reservoir Temp. Interlock (10, 31, 122 → reboot)	
Remote Interlock Customer Interface / External Gas Failure (16, 122, 221)	
Cover Interlock Side Access Panel (42, 122)	
Cover Interlock Front Access Panel (120, 122)	
Cover Interlock Rear Access Panel (121, 122)	
Tube Pressure Sensor Failed / Too High (128, 224)	
Tube Temperature Sensor Failed (130)	



Germany

## Installation / De-Installation Check List

### **COMPexPro RoHS**

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 6 von 11

## 1.4.5 Software Parameters and Actuators Test

Task	ОК
Hook up service PC with LCS_MON to COM1	
Serial #1 Mode (Service)	<select mode=""></select>
Serial #2 Mode (Terminal)	<select mode=""></select>
Read settings successful	
Laser parameters set according to D128179	
Switch Fan ON and OFF from Laser Control menue	
Circulation fan rotates clockwise while switched ON	
Open and close vacuum valve (Laser Control menue, Gas Control, Direct Control activated)	
Vacuum pump runs for 2 min	

## 1.4.6 Gas System Test



L .	
Task	ОК
Note: in PREMIX configuration RARE and BUFFER are not used	
<ul> <li>External gas valves are still closed</li> </ul>	
<ul> <li>Flush all filling lines (evacuate) / external valves still closed</li> </ul>	
<ul> <li>Open external inert gas supply and leak check line</li> </ul>	
Purge rare, buffer, and halogen line (fill with He)	
Note: to increase He pressure inside gas filling lines activate Direct Control using LCS_Mon software (Laser Control / Gas Control Menue) and alternately open the INERT and RARE / BUFFER / HALOGEN valve 10 – 20 x (depends on length of gas filling lines, if available refer to facility's pressure gauge)	
<ul> <li>Leak check rare, buffer, and halogen line</li> </ul>	
Halogen line protection cover installed	
Flush rare, buffer, and halogen line (evacuate)	
Open external rare, buffer, and halogen gas supply	
Flush rare, buffer, and halogen line (fill fresh gas into lines)	
If necessary: do static passivation of halogen / premix line	
Open manual shut-off valve at reservoir	
Close all service panels	
Perform LEAK CHECK of WINDOW EXCHANGE procedure without actually replacing the windows:	
Leak check successful	
<ul> <li>All solenoid gas valves are working properly</li> </ul>	




## Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 7 von 11

### 1.4.7 New Fill and Alignment



### 1.4.8 Energy Monitor Test / Performance Check

Task	ОК
Adapt energy reading @ HV <sub>max</sub> @ 10Hz:	
<ul> <li>Adaption of energy reading required?</li> </ul>	<select></select>
<ul> <li>Only, if "yes, mesh" was selected before: Mesh filter replacements</li> </ul>	x <%> <action> x &lt;%&gt; <action> x &lt;%&gt; <action></action></action></action>
<ul> <li>Binary energy ADC reading @ HV<sub>max</sub> @ 10Hz (12 bit: 3500 – 3800; 16 bit: 55000 – 60000)</li> </ul>	counts
<ul> <li>Binary energy ADC reading @ EGY<sub>nominal</sub></li> </ul>	counts
Verify energy calibration @ EGY <sub>nominal</sub> @ max. reprate:	Hz
Energy reading on HHT	mJ
<ul> <li>Power reading on external power meter</li> </ul>	W
Laser performance meets specifications	
Laser performance documented in eFSR	.FSR
eFSR signed by customer and FSE	





# Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 8 von 11

### 1.5 Hand Over

Task		ОК
•	Remove DCP dummy plug and connect customer signal lines to the interface (only if required)	
•	Laser total counter after installation	mio
•	Halogen filter contamination after installation	%
•	Reset User and Maintenance counter	
•	Handing over interlock defeat keys according to SIR0282	
•	Make a copy of the installation/de-installation check list and ensure that one copy is provided to the Customer	
•	Submit the eFSR created in step 1.4.8 to the nearest local Coherent Service organization	
Locati	on, Date Signature Customer	Signature FSE



## Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 9 von 11


#### 2 De-installation of Laser Device

For further details about routines mentioned below please review our SITE PREPARATION, USER, or SERVICE Manual. NOTE: Please write a corresponding note into the FSR or if legitimate an corresponding Non Conformance Report (NCR) for any miscellaneous against this list.

#### 2.1 General Laser Information

GEPno. of the laser (CIR 261)	GEP
COMPexPro model type	<select type=""> <select gas="" type=""></select></select>
Line Voltage	<select voltage=""></select>
Line Frequency	<select frequency=""></select>
Resonator setup	<select setup=""></select>
Rear mirror type	<select type=""></select>
Wavelength / Gas mix	<select wavelength=""></select>
Gas mode	<select gas="" mode=""></select>

### 2.2 New Fill and Alignment



# 2.3 Energy Monitor Test / Performance Check

Task	ОК
<ul> <li>Binary energy ADC reading @ HV<sub>max</sub> @ 10Hz</li> <li>(12 bit: 3500 – 3800; 16 bit: 55000 – 60000)</li> </ul>	counts
Binary energy ADC reading @ EGY <sub>nominal</sub>	counts
Verify energy calibration @ EGY <sub>nominal</sub> @ max. reprate:	Hz
Energy reading on HHT	mJ
Power reading on external power meter	W
Laser performance documented in eFSR	.FSR
eFSR signed by customer and FSE	
Laser total counter before de-installation	mio





## Installation / De-Installation Check List

### **COMPexPro RoHS**

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 10 von 11

### **2.4** De-Installation

For details, see Service Manual.

Task	ОК
Preparing the laser tube for transportation:	
<ul> <li>Perform "Windows Exchange" procedure". Abort at the end of the flushing routine (on "Replace Windows" screen)</li> </ul>	
Perform "Transport Fill"	
Tube pressure reading	mbar
Tube temperature reading (if TEMP REG. available)	°C
<ul> <li>Close manual shut-off valve at reservoir</li> </ul>	
Preparing the gas and water lines for de-installation: Note: in PREMIX configuration RARE and BUFFER are not used	
<ul> <li>Close Halogen / Premix pressure gauge at primary gas supply</li> </ul>	
<ul> <li>Purge the Halogen / Premix line with He</li> </ul>	
Note: to increase He pressure inside gas filling lines activate Direct Control using LCS_Mon software (Laser Control / Gas Control Menue) and alternately open the INERT and HALOGEN / PREMIX valve 10 – 20 x (depends on length of gas filling lines, if available refer to facility's pressure gauge)	
Close now all other gas cylinder / facility stop valves	
Close external water valves	
<ul> <li>Drain water out of the laser's cooling lines (only possible if the facility is set up to do so, use N2, if installed fully open water regulation valve)</li> </ul>	
Switch off laser device	
Disconnect and cap the water inlet and outlet lines	
<ul> <li>Disconnect and cap all gas lines and inlets</li> </ul>	
<ul> <li>Disconnect and cap purge gas line and inlet</li> </ul>	
Disconnect the exhaust line	
<ul> <li>Remove exhaust flange and halogen protection cover (to be shipped with the laser device)</li> </ul>	
Remove all cable connections from the customer interface	
Disconnect HHT	
<ul> <li>Remove key from key switch and store in service case</li> </ul>	
<ul> <li>Unplug the mains power supply cable (plug itself usually is customer's property)</li> </ul>	
<ul> <li>Secure the vacuum pump by inserting locking screw</li> </ul>	
<ul> <li>Close and secure the external beam shutter with its transportation lock screw</li> </ul>	



## Installation / De-Installation Check List

**COMPexPro RoHS** 

Datum: 22.11.11 Index: - AC -

Bearb.: B. Kobabe Blatt: 11 von 11

## 2.5 Prepare for Shipment - Safety Double Check

Task			OK
•	Check that the manual beam shutter is cle	osed and secured	
•	Check that the inlet gas line connections a dummy gaskets heads	are covered with	
•	Check that the purge gas line connection gasket head	is covered with a	
•	Check that the water connectors are capp	ped	
•	Both Coherent seals at the laser tube from neither removed nor damaged	nt and rear side are	
•	Check that all safety labels are attached a labelling plan in the safety Manual and the are damaged		
•	Check the laser device housing for visible impurities and contaminations	signs of damage,	
•	Check that all accessories listed on the pashipping area or service case, respectively handed-over defeat keys):		
•	Verify that all laser housing covers a refitt connections and closed properly	ed including their PE	
•	Make a copy of the installation/de-installa ensure that the copy is provided to the reshipment		
•	Submit the eFSR created in step 2.3 to the Coherent Service organization	e nearest local	
Location, Date Signature Customer		Signature FSE	